



CENTRAL WATER DISTRICT  
400 Cox Road – Post Office Box 1869  
Aptos, California 95001-1869  
(831) 688-2767

DATE: June 11, 2026  
TO: Board of Directors  
FROM: District Manager  
SUBJECT: Well 14 Project Updates

### **Well 14 Progress & Updates**

During the month of May steady progress has been made toward the Well 14 project. We are on target to complete the Pump Station Building and above-ground piping in the anticipated timeframe.

- Maggiora Bros, Drilling Inc. poured the foundation for the Pump Station building.
- Central Water District staff met with SyCal to perform the SCADA schematics integration plan.
- Staff also met with Pastor Lopez with New Hope to discuss plans for the Well 14 celebration in conjunction with the 75th Anniversary on July 11th.



*Well 14 foundation for Pump Station building.*

## Budget Status

Vendor	Contract Amt.	Paid to Date	Retention Due	Remaining Budget	Status
J. Johnson & Co. (Water & Electrical Lines)	\$276,925	\$294,600.97	\$0	-\$17,675.97	Completed
Maggiore Bros. (Well Drilling)	\$448,150	\$437,599.69	\$23,031.56	\$10,550.31	Approx. Completion
Maggiore Bros. (Pump Station) SyCal (SCADA Integration)**	\$355,000	\$0	\$0	\$348,162.50	Pending
		\$6,837.50	\$0		Current
MKN (Project Mgmt.)	\$170,000*	\$152,673.85		\$17,326.15	Current

*\*Includes original \$150,000 contract and added \$20,000 for extended services and final as-built CAD work. \*\*Final contract cost to be determined.*

## Project Schedule

Even with the slight delay in the construction of the Well 14 Pump Station, the anticipated completion of the Well 14 Project is still mid-July 2026, which is within CWD's expected timeframes for having the new replacement well operational.