



CENTRAL WATER DISTRICT
400 Cox Road – Post Office Box 1869
Aptos, California 95001-1869
(831) 688-2767

DATE: July 9, 2026
TO: Board of Directors
FROM: District Manager
SUBJECT: Well 14 Project Updates

Well 14 Progress & Updates

During the month of June steady progress has been made toward the Well 14 project. Crews have completed the Pump Station building and installed well components. Further internal plumbing, VFD, panels and the PG&E meter is on target to be installed in the anticipated timeframe.

- Maggiora Bros, Drilling Inc. built the Pump Station building and installed pertinent components such as the pump, motor and well head.
- SyCal is currently programming the SCADA schematics for integration and procuring materials for installation.
- The Operations Team rented a Skid Steer Loader to do the necessary grading at the Well 14 site.



Construction of the Pump Station Building



Pump Station Building Completion

Budget Status

Vendor	Contract Amt.	Paid to Date	Retention Due	Remaining Budget	Status
J. Johnson & Co. (Water & Electrical Lines)	\$276,925	\$294,600.97	\$0	-\$17,675.97	Completed
Maggiora Bros. (Well Drilling)	\$448,150	\$441,637.19	\$23,244.06	\$6,512.81	Approx. Completion
Maggiora Bros. (Pump Station) SyCal (SCADA Integration)**	\$355,000	\$147,250	\$7,750	\$196,949.79	Current
		\$10,800.21	\$0		Current
MKN (Project Mgmt.)	\$170,000*	\$152,673.85		\$17,326.15	Current

**Includes original \$150,000 contract and added \$20,000 for extended services and final as-built CAD work. **Final contract cost to be determined.*

Project Schedule

Even with the slight delay in the construction of the Well 14 Pump Station, the anticipated completion of the Well 14 Project is still mid-July 2026, which is within CWD's expected timeframes for having the new replacement well operational.